DATATEL
ELECTRICAL & COMMUNICATIONS

1300 328 283
service@datatel.com.au

ELECTRICAL INSTALLATION TEST RESULTS

Date: Aug 07, 2014
Datatel Job No: 55555
Client: Acme Group
Site: 25 Roberts Rd, Subiaco
Technician: John Sparx
Distribution Board ID: DB02

Device Description	Circuit ID	Single or Three Phase	RCD Trip Rating	Type of Protective Device	KA Rating	Protective Device Rating	Insulation Resistance to Earth (500V)	Phase Sequence	Voltage (Phase to Phase)			Voltage (Phase to Neutral)	Earth Fault Loop Impedance	Prospective Earth Fault Loop Trip Current	RCD Trip Time at 1x10mA Trip Current	RCD Trip Time at 5x10mA Trip Current	RCD Trip Time at 1x30mA Trip Current	RCD Trip Time at 5x30mA Trip Current	RCD Trip Current	Polarity	Visual Inspection	Pass/Fail
									R-W	R-B	B-W											
Gnd Floor offices	R10	Single	30mA	C Type Circuit Breaker	6KA	16A	>50M		n/a	n/a	n/a	240V	0.68 ZsΩ	380.00A	n/a	n/a	9.00ms	6.10ms		Pass	Pass	Pass
Gnd floor offices	W11	Single	30mA	C Type Circuit Breaker	6KA	16A	>200M		n/a	n/a	n/a	240V	0.45 ZsΩ		n/a	n/a	18.00ms	9.00ms		Pass	Pass	Pass